



# CITY OF TOPEKA

Department of Neighborhood Relations  
620 SE Madison Street, 1<sup>st</sup> Floor, Unit 8  
Topeka, KS 66607-1118

Tel: 785-368-3711  
www.topeka.org

## PROJECT STATUS REPORT

REPORT DATE

6/29/2021

### SO2017.0002 2017 SORT PROGRAM - Quinton Heights-Steele Neighborhood

#### STATUS SUMMARY

Construction of the pedestrian bridge in Shunga Glenn Park began June 10, 2019 and was complete in September 2019. The first Housing Rehab Walk and Talk in the neighborhood took place May 23, 2018. Construction of street infrastructure to be complete in late summer of 2020.

#### PROGRAM SUMMARY

PROJECT #	DESCRIPTION	STATUS	% OF PROJECT DONE	ESTIMATED COMPLETION	NEIGHBORHOOD PLAN	SPENT TO DATE
T-601075.04; 101301900;	Infrastructure & Basketball Court Improvements	All Complete	100%	11/30/2020	\$ 1,052,946.00	\$ 1,034,781.33
	Streets (mill & overlay, curbs, base patch)					
	<i>SW 24th Street (Fillmore to Buchanan)</i>					
	<i>SW Central Park (24th to 26th)</i>					
	Alleys & sidewalks (as needed)	Complete	100%	11/30/2020		
	<i>Between Central Park / Fillmore (2300 block)</i>					
	Traffic Calming / Pedestrian Crossing to Park at SW Buchanan and 24th Street	Complete	100%	11/30/2020		
	Shunga Glen Park Basketball Court	Complete	100%	1/13/2020		
T-281095.09	Waterline relocation 24th & Central Park	Complete	100%	11/30/2019		\$ 242,313.03

<b>T-601075.03;</b>							
<b>T-601094.00</b>	<b>Shunga Glen Park Improvements</b>	<b>All Complete</b>	<b>100%</b>	<b>1/13/2020</b>	<b>\$ 344,000.00</b>	<b>\$ 397,020.47</b>	
	<i>Pedestrian Bridge &amp; Sidewalk link (Shunga Glen Park)</i>						
	<i>Lighting (Shunga Glen Park)</i>						
<b>SO2017.0002H</b>	<b>Housing</b>	<b>All Complete</b>	<b>100%</b>	<b>11/30/2019</b>	<b>\$ 330,000.00</b>	<b>\$ 125,100.00</b>	
	<i>Owner Occupied</i>						
	<i>27th Street</i>					\$ 30,000.00	
	<i>Central Park Avenue</i>					\$ 33,000.00	
	<i>Central Park Avenue</i>					\$ 32,100.00	
	<i>Central Park Avenue</i>					\$ 30,000.00	
<b>BUDGET SUMMARY TOTALS</b>					<b>\$ 1,726,946.00</b>	<b>\$ 1,674,114.83</b>	